



WORK STATUS REPORT
 Schedule Is Weather Dependent
INFORME DE ESTADO DE TRABAJO
 El horario depende del clima

RE: Tanglewood Water Main Replacement, Contract No. PM0005A15, Task Order No.79,
 BR6273A17



Activity Number	Activity Name	Start	Finish	Duration
1	Laying New Relocation 8" Water Main in Buchanan Street	10-Jan-22	14-Jan-22	5 Day(s)
2	Pressure Test and Water Sample Relocation 8" Main Buchanan Street	18-Jan-22	18-Jan-22	1 Day(s)
3	Test Pits and Saw Cut 49th Avenue	17-Jan-22	20-Jan-22	4 Day(s)
4	Martin Luther King Jr. Holiday - Project Idle	17-Jan-22	17-Jan-22	1 Day(s)
5	Laying New Relocation 8" Water Main in 49th Avenue	19-Jan-22	21-Jan-22	3 Day(s)

Project Team Contact Information - Contacto Para Informacion/Preguntas

- Indira Gonzales, Design Project Manager/Inspector: 301-206-8533
Indira.Gonzales@wsscwater.com
- Abolanle Onasanya, Construction Contract Manager: 240-495-1329
Abolanle.Onasanya@wsscwater.com
- Contact WSSC Water's 24-Hour Emergency Call Center at [301-206-4002](tel:301-206-4002) in the event of a water or sewer emergency.