



**WORK STATUS REPORT (2/1/22 -2/11/22)**  
 Schedule Is Weather Dependent  
**INFORME DE ESTADO DE TRABAJO**  
 El horario depende del clima

**RE: Tanglewood Water Main Replacement, Contract No. PM0005A15, Task Order No.79, BR6273A17**



Activity Number	Activity Name	Start	Finish	Duration
1	Laying New Relocation 8" Water Main in 49th Avenue	31-Jan-22	3-Feb-22	4 Day(s)
2	Pressure Test Relocation 8" Main 49th Avenue	4-Feb-22	4-Feb-22	1 Day(s)
3	Water Sample Collection 8" Relocation 49th Avenue	4-Feb-22	4-Feb-22	1 Day(s)
4	Asphalt Trench Repairs Baltimore Avenue - Intx. Decatur and Buchanan Streets	4-Feb-22	4-Feb-22	1 Day(s)
5	K-Copper Water House Connections on Buchanan Street	7-Feb-22	10-Feb-22	3 Day(s)
6	Asphalt Trench Saw and Cut Back - Buchanan Street	10-Feb-22	11-Feb-22	2 Day(s)

**Project Team Contact Information - Contacto Para Informacion/Preguntas**

- Indira Gonzales, Design Project Manager/Inspector: 301-206-8533  
[Indira.Gonzales@wsscwater.com](mailto:Indira.Gonzales@wsscwater.com)
- Abolanle Onasanya, Construction Contract Manager: 240-495-1329  
[Abolanle.Onasanya@wsscwater.com](mailto:Abolanle.Onasanya@wsscwater.com)

Contact WSSC Water's 24-Hour Emergency Call Center at 301-206-4002 in the event of a water or sewer emergency.